



July 6, 2018

**Manor Road Storm Sewer and Road Rehabilitation
Status Update**

The following is a weekly update on the Manor Road Storm Sewer and Road Rehabilitation construction.

Manor Road remains closed to through traffic at all times and is anticipated to be closed per the schedule below.

The project is proceeding according to schedule. The construction schedule has been included below.

Activity	Tentative Date
Closure of Manor Road (up to 60 days)	June 11 – August 3
Temporary Parking Area Cleared and Striped	Completed
Construction Mobilization to Site	Completed
Construct Western Storm Sewers (near 1056 – 1060 Manor Road)	Completed
Construct Eastern Storm Sewers (near 1037 – 1050 Manor Road)	Completed
Road Milling	Completed
Concrete Curb Installation (In front of 1060 – 1072 Manor Road and 1101 Valley Station Road)	July 9 – July 12
Road Paving and Asphalt Curbing	July 11 – July 20
Restoration	July 23 – July 27
Construction Contract Completion Date ¹	August 24

1. The construction contract completion date represents the date in which all necessary contract work must be completed. Therefore, even if there are weather delays, the construction should not extend past August 24.