



August 10, 2018

Manor Road Storm Sewer and Road Rehabilitation Status Update

The following is a weekly update on the Manor Road Storm Sewer and Road Rehabilitation construction.

Manor Road was re-opened to traffic on Thursday August 9th.

The concrete walkway and step transition work along Manor Road will be schedule in the next few weeks. This work should not last more than a few days, but while this work is occurring Manor Road will be closed. While Manor Road is closed, traffic is prohibited at all times. A public notification will be issued ahead of any proposed closure.

The construction schedule has been updated below.

| Activity | Tentative Date |
|--|------------------|
| Closure of Manor Road | Completed |
| Temporary Parking Area Cleared and Striped | Completed |
| Construction Mobilization to Site | Completed |
| Construct Western Storm Sewers (near 1056 – 1060 Manor Road) | Completed |
| Construct Eastern Storm Sewers (near 1037 – 1050 Manor Road) | Completed |
| Concrete Curb Installation (In front of 1060 – 1072 Manor Road and 1101 Valley Station Road) | Completed |
| Road Milling | Completed |
| Re-grading Road | Completed |
| Road Paving | Completed |
| Stone Shoulder Work | Completed |
| Asphalt Curbing | Completed |
| Edge of Road Tree Trimming | Completed |
| Road Line Striping | Completed |
| Guiderail Replacement | Completed |
| Concrete Walkway and Step Transitions | To Be Determined |
| Restoration | Completed |
| Construction Contract Completion Date ¹ | August 24 |

1. The construction contract completion date represents the date in which all necessary contract work must be completed. Therefore, even if there are weather delays, the construction should not extend past August 24.