



August 3, 2018

Manor Road Storm Sewer and Road Rehabilitation Status Update

The following is a weekly update on the Manor Road Storm Sewer and Road Rehabilitation construction.

Due to the recent weather and restoration work, the closure of Manor Road has been tentatively extended by an additional week until approximately August 17th. While Manor Road is closed, traffic is prohibited at all times.

The construction schedule has been updated below.

Activity	Tentative Date
Closure of Manor Road	June 11 – August 10
Temporary Parking Area Cleared and Striped	Completed
Construction Mobilization to Site	Completed
Construct Western Storm Sewers (near 1056 – 1060 Manor Road)	Completed
Construct Eastern Storm Sewers (near 1037 – 1050 Manor Road)	Completed
Concrete Curb Installation (In front of 1060 – 1072 Manor Road and 1101 Valley Station Road)	Completed
Road Milling	Completed
Re-grading Road	Completed
Road Paving	Completed
Stone Shoulder Work	Completed
Asphalt Curbing	Completed
Edge of Road Tree Trimming	Ongoing – August 10
Road Line Striping	August 8
Guiderail Replacement	August 9
Concrete Walkway and Step Transitions	August 13 – August 17
Restoration	August 15 – August 17
Construction Contract Completion Date ¹	August 24

1. The construction contract completion date represents the date in which all necessary contract work must be completed. Therefore, even if there are weather delays, the construction should not extend past August 24.

Road centerline striping is tentatively scheduled to occur on Wednesday, August 8th and will be installed along Manor Road from its intersection with Wagontown Road to Route 82. While the striping work is being performed, the Manor Road closure will remain in place between Wagontown Road and Valley Station Road, and traffic control will be provided between Valley Station Road and Route 82.